

Jonathan Gutierrez
3211 Crestmoor Drive
Woodbury, MN 55125
10/28/22

Project Timeline: 698 Desoto St.

Dates	Tasks	Contractor
Complete	Structure & Framing	Gutierrez Construction Inc.
80% complete – will be 100% by 12/9	HVAC	Select Mechanical Services
70% complete – will be 100% by 12/9	Plumbing	Jim Murr Plumbing
70% complete – will be 100% by 12/23	Electrical	Twin Cities Generator
Complete	Insulation	Gutierrez Construction Inc.
Complete	Drywall	Gutierrez Construction Inc.
11/7-11/18 (materials already purchased)	Painting	Gutierrez Construction Inc.
11/21-12/9 (materials already purchased)	Trim	Gutierrez Construction Inc.
12/12- 12/23	Kitchen cabinets	Gutierrez Construction Inc.
1/2 – 1/13	Flooring	Gutierrez Construction Inc.
1/16-1/31	Completion of project	Gutierrez Construction Inc.