

A 1 Contractors

Mpls, MN

RE: 575 Park St Schedule

575 Park St Construction Schedule

Completed work:

- Clean out of all feces
- Demo and removal of all debris
- Drywall largely complete-some patching remains
- Priming and painting nearly complete
- Cabinets are ordered
- New doors installed
- Plumbing scheduled for late Jan
- Siding complete
- Foundation repair complete
- Cellar block work complete
- Electrical scheduled for January
- With electrical the furnace will be fired up and running.
- Furnace will be cleaned and tuned along with ductwork, likely Feb.
- Cabinets will have been installed and tops installed with new sink
- With heat the plumber will complete his work and sign off.
- Final electrical will be complete early March.
- Windows and finishing will begin with heat.
- Floor coverings when all subs are in and gone.
- Final clean out will occur in March
- As weather permits in early April all exterior work will be finished, yard work, stair rails, fixtures(lighting), house numbers and final locks and hardware.
- Final inspection can be had in April.

Work complete

John Flores
A 1 Contractors
651-278-9762