

1536 Proposed Timeline
August 23, 2016

1. October 1, 2016
 - External Abatement
 - Internal Clean Out and Demolition
 - 1st Basement
2. November 1, 2016
 - Framing Permit / Initial Inspection
 - 1st Basement
 - As Needed 2nd
 - SPFD review
 - Initial Project Plan Submitted
3. December 1, 2016
 - Framing Final Inspection
 - Plumbing Rough In Permit / Initial Inspection
 - 1st Basement
 - As Needed 2nd
 - Revised Project Plan
4. February 1, 2017
 - Plumbing Final Inspection
 - Electrical Rough In Permit / Initial Inspection
 - 1st Basement
 - As Needed 2nd
 - Revised Project Plan
5. April 1, 2017
 - Electrical Final Inspection
 - HVAC Permit / Initial Inspection
 - 1st Basement
 - As Needed 2nd
 - Revised Project Plan
6. June 1, 2017
 - Insulation, Sheetrock
 - Revised Project Plan
7. August 1, 2017
 - Cabinetry, Fixtures
 - Final Electrical, Plumbing, HVAC