

842 Vandalia LLC
Brian Norelius

Architect: Wynne Yelland-Locus Architecture

Project Start:	Fri, 7/1/2022	
Display Week:	50	

Architect: Wynne Yelland-Locus Architecture				Display Week:	50																																																											
							Jun 5, 2023							Jun 12, 2023							Jun 19, 2023							Jun 26, 2023							Jul 3, 2023							Jul 10, 2023							Jul 17, 2023							Jul 24, 2023								
							5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30		
							M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S		
TASK							ASSIGNED TO							PROGRESS							START							END																																				
HVAC							BN																																																									
Permitting							100%							7/1/22							8/15/22																																											
Install Unit Heaters							100%							10/1/22							11/1/22																																											
Gas lines to Unit Heaters							100%							10/20/22							11/15/22																																											
Install Air Exchangers							100%							2/1/23							3/1/23																																											
Electricity & hookups for Air Exchangers							50%							3/15/23							4/15/23																																											
Exiting																																																																
Permitting							50%							3/24/23							4/15/23																																											
Order exterior and interior doors							0%							4/15/23							5/1/23																																											
Pour stoops and sidewalks							0%							5/15/23							6/1/23																																											
Install guardrail							0%							5/15/23							6/1/23																																											
Cut door openings							0%							6/25/23							7/1/23																																											
Install exterior doors							0%							7/1/23							7/15/23																																											
Install new interior fire doors							0%							7/1/23							7/15/23																																											
Install Exit signs							0%							#REF!							7/15/23																																											
Sprinklers																																																																
Install water supply (Dustin-Industrial Utilities)							0%							6/1/23							6/20/23																																											
Install NFPA-13 Sprinkler System (Brian-Dynamic Fire Protection)							0%							6/15/23							7/15/23																																											
Insulation																																																																
Install spray foam in truck bays(Green Star Insulation)							0%							7/1/23							7/15/23																																											
Overspray with DC315 Ignition Barrier. (Trailer Repair Express)							0%							7/15/23							8/1/23																																											
Exterior Improvements																																																																
Paint exterior							0%							6/1/23							7/1/23																																											