

## Work Done & Purpose Work Plan (933 5<sup>th</sup> Street E, Saint Paul MN55106)

Deficiency List	Deficiency Work	Deficiency Work Status	Permit	Inspection
2	Furnace PVC plastic ductwork has multiple penetrations	Done by Licensed Contractor 1-800-Plumber+ Air of Plymouth on October 18,2021  ( submit with picture)	Licensed Contractor 1-800-Plumber+Air of Plymouth agreed to apply permit	Need to Schedule with Inspector
3	Gas- Powered chainsaws, generator, backpack blower in basement	Done. Removed by homeowner on January 31,2022		
4	Water heater is improperly plumbed	Done by Licensed Contractor Genz- Ryan on September 27,2021  ( submit with Picture)	Licensed contractor Genz- Ryan pulled permit on January,2022	Plumbing Inspector Paul Zellmer inspected on January 28, 2022. He said The gas piping for water heater must be of a ridged pipe material. Licensed Contractor Genz- Ryan already replaced with ridged pipe material on February 16,2022. Homeowner already scheduled with Plumbing Inspector Paul Zellmer on February 23,2022
5	Front door doesn't open and close properly, hanging at the bottom	Done on October 14,2021 ( Summit with Picture)		



6	Improperly installed clothes dryer ductwork	<p>Dryer Vent was done by Licensed Contractor 1-800-Plumber+ Air of Plymouth on October 18,2021 .</p> <p>Dryer vent insulation was done by Licensed Contractor 1-800-Plumber+ Air of Plymouth on February 16,2022.</p> <p>( submit with picture)</p>	Licensed Contractor 1-800-Plumber+Air of Plymouth agreed to apply permit	Need to Schedule with Inspector
7	Sleeping room door has no handle	<p>Done by February 17,2022</p> <p>(submit with Picture)</p>		
8	Excessive accumulation of personal Property on the floor of basement	<p>Done. Has been cleaned by Homeowner on February 17,2022</p>		
9	Orderly storage in Sleeping room and visible to electric outlets	<p>Done by Homeowner on February 17,2022</p>		

**Homeowner has already replaced brand new Smoke & Carbon Monoxide Detector in every rooms of Main floor and Basement on February 17,2022**