



2327 Wycliff Street Ste 138
 St. Paul, MN 55114
 Office: 763-390-6885
 Email: info@intactmn.com

SCHEDULE

Duration: 8/14/2023 - 11/10/2023

Job

1082 Loeb Street, St. Paul, MN 55117

Task Name	Work Description	Start	Finish	August	Sept.	Oct.	Nov.
1 Construction	Remove WC & wall corrections	8/14/2023	9/1/2023	█			
2 Roof	Minnesota Valley Roofing	8/14/2023	9/13/2023	█	█		
3 Plumbing	Demo, basement, pipe work	8/14/2023	9/18/2023	█	█		
4 HVAC	Air Mechanical	8/23/2023	9/27/2023		█	█	
5 Insulation	Koala Insulation	9/4/2023	9/15/2023		█		
6 Skim Coat Walls	Intact Building Services	9/4/2023	9/29/2023		█	█	
7 Kitchen	Wise Design & Remodel	9/18/2023	9/20/2023		█		
8 Painting	Intact Building Services	9/27/2023	10/20/2023			█	█
9 Plumbing	Install new fixtures/appliances	10/18/2023	10/27/2023			█	
10 Electrical	All work	10/18/2023	11/3/2023			█	
11 Flooring	Intact Building Services	11/5/2023	11/6/2023				█
12 Construction Clean	Intact Building Services	11/8/2023	11/10/2023				█