

419 Fry Street Project Timeline

Date: 2/22/22

Project Start date: March 11, 2022

Week 1: Pull new building permit (**Pluto Recon, llc.**)

Begin interior projects, Items: 4, 6, 10, 14, 15, 16 (Building Section of CCR)

Pull new heating permit (**Deans Home Service**)
(Heating Section of CCR)

Heating contractor to relocate dryer vent, 1 day labor, 1 worker
Furnace service and tune up 1 day labor, 1 worker

Week 2-3: Pull new electric permit (**Deans Home Service**)

(Electric Section of CCR)

Bring entire property to code compliance. 3-4 days, 2 workers

(Pluto Recon, llc.)

Complete interior projects, Items: 4, 6, 10, 14, 15, 16
(Building Section of CCR)

Week 4-5: Pull new plumbing permit (**Deans Home Service**)

(Plumbing Section of CCR)

Bring entire property to code compliance. 2-3 days, 2 workers

Week 7: (Pluto Recon, llc.)

Begin exterior projects, Items: 2, 4, 5, 7, 11, 12, 13
(Building Section of CCR)

Week 8: (Pluto Recon, llc.)

Complete exterior projects, Items: 2, 4, 5, 7, 11, 12, 13
(Building Section of CCR)

Week 9-12: (Pluto Recon, llc.)

Allowance time for inspectors to approve, and close all permits for
Completion of project.