

Assigned To	SUM of Customer Price
Inspire Renovation	\$47,688.85
Kirtland Electric	\$20,000.00
VinZant - HVAC	\$16,200.00
VinZant - Plumbing	\$14,000.00
Grand Total	\$97,888.85

Project Timeline:

Goal	Vendor	Due Date	Notes
Restore power to property	Kirtland Electric	1/31/2023	Inspector said that it could take 4-6 weeks to get someone out to restore power
Install new heating system	VinZant - HVAC	2/17/2023	
Complete new rough in plumbing	VinZant - Plumbing	2/28/2023	
Door and window repairs	Inspire Renovation	2/28/2023	Specific repairs and costs itemized on page/tab titled "Tasks Per Report"
plumbing and HVAC	VinZant	2/28/2023	
code section)	Inspire Renovation	3/10//2023	
are complete (mostly new drywall around new	Inspire Renovation	3/15/2023	
Interior painting of interior walls and ceilings	Inspire Renovation	3/30/2023	
Roof replacement	Inspire Renovation	4/4/2023	
Install new hard flooring surfaces	Inspire Renovation	4/7/2023	
Set new plumbing fixtures	Inspire Renovation	4/21/2023	
Final electrical install	Kirtland Electric	4/21/2023	
Final plumbing install	VinZant - Plumbing	4/28/2023	
Exterior repairs and painting	Inspire Renovation	4/28/2023	
Interior carpet replacement	Inspire Renovation	4/28/2023	