975 Reaney are

July 3 first inspection

3 new glass panes in the front door - That is completed

2 Windows in 977 1st floor - partially completed 1st window completed 2 window completion date 7-23

Basement floor fill in with concrete 975 and 977 - smooth out any rough spots with mortar - Completed

Two windows had gap in outside header in enclave of building - must seal - Completed

Back parch needs new joist hangers - Completed

Piece of wood on back porch needed to get replaced - Completed

Small hole found in brick 975 2nd floor - Filled in Completed

Hand rails on all of porch must be raised to 42 inches - Completed

Mortar around cracks between building and concrete sidewalk around all of building - completed

Hole in soffit - completed

Fill in missing drywall next to heater in 975 2nd floor bathroom - Completed

Floor in 977 2nd floor kitchen and 977 1st floor living room have a few laminate boards that are showing wear and joint. Must replace - Work started but not completed - Replacing with new floor. Completion date 7/30

New metal cellar doors for 975 and 977- Special order - Order placed estimated date of arrival 8-10

975 rear basement door - currently boarded up due to break in - can wait to install door on final inspection

975 basement window must have r value of 13 - worked started carpenter will finish

977 2nd floor porch inside mud and paint - completed

Paint inside of all building - Painting started - Painting crew ready to paint entire building once window fix is approved.

Inspector Zane - quote - You are going to make it to the finish line. You have all of your trade inspections finished and that is a big step.

July 18th inspection

Asked for lights to get added to top of the basement stairs. - New Lights purchased projected install date 7/23

977 basement - finished

975 basement - all dirt from excavation must be removed. Process started projected completion date 7/23

975 basement - instal back door - door install assigned to carpenter

977 leading up to 3rd floor install door - assigned to carpenter

977 3rd floor new door for front room - assigned to carpenter

977 mechanical room install smoke and carbon detector in room - process complete

977 mechanical room - remove deadbolt lock and replace with knob - in process - deadbolt installed for added security while building is vacant

977 stucco permit required - stucco permit applied for after issued inspector Zane will inspect stucco.

Tuck pointing needed in one corner back of 975 - Completed

Back porch and new 42" guard rails needed painting - Completed