

Erik J. Stadstad
235 Arundel #5, St Paul 55102
612-801-5118

Project Timeline

412 Holly Ave, St. Paul, MN

June 3, 2019

-Begin clean-up and demolition (1 month)

July 15, 2019

-Begin exterior shake and siding repair (1 month)

July 15, 2019

-Coordinate and begin plumbing, electrical and HVAC repairs (1 month)

July 22, 2019

-Begin exterior painting (not completed due to weather factors)

August 19, 2019

-Begin interior patching, repairs and general carpentry (3 months)

December 2, 2019

-Begin finish carpentry, painting, etc (3 months)

January 6, 2020

-Begin final plumbing, electrical and HVAC finish work/fixture install (1 month)

March 2, 2020

-Begin floor refinishing, final details and cleanup (3 weeks)

April 1 - May 1, 2020 (weather contingent)

-Resume exterior painting (2 weeks)

Completion date May 15, 2020