

**From:** [John Flores](#)  
**To:** [\\*CI-StPaul\\_LegislativeHearings](#)  
**Subject:** 595 Park St, St Paul RE: Frank Viggiano  
**Date:** Friday, July 29, 2022 7:33:57 AM

---

TO: Marcia C. Moermond

RE: 595 Park St, Work Plan

Dear Mrs Moermond,

The work plan will be roughly the following.

1. Complete Plumbing
2. Install drywall and work around plumbing as needed
3. Paint
4. Install cabinets (already paid and delivered)
5. Install fixtures
6. Install flooring/trim
7. clean up
8. Final Inspection

Time to accomplish- approximately 2 weeks

Sincerely,

Hector Flores  
A 1 Contractors