

14665 Buchanan St. NE #4, Ham Lake, MN 55304 · 763-270-5058

Schedule - Gantt - FAY_2120 Rose Ave St Paul_Cat3

Title	Start	Workdays	April 2023 May 2023 June 2023 July 2023
Rough In Electrical \$11290.00	Apr 3, 2023	5 days	Rough In Electrical \$11290.00
Make sure all utilities are on	Apr 10, 2023	5 days	Make sure all utilities are on
Measure countertops	Apr 10, 2023	2 days	Measure countertops
Order dumpster/dump trailer \$600	Apr 10, 2023	1 day	Order dumpster/dump trailer \$600
Pull permits \$650	Apr 11, 2023	1 day	Pull permits \$650
Order window	Apr 12, 2023	2 days	• Prder window
Plumbing Rough-in \$14120.00	Apr 17, 2023	10 days	Plumbing Rough-in \$14120.00
HVAC \$2505.00	May 1, 2023	5 days	HVAC \$2505.00
Demo countertops \$450	May 8, 2023	2 days	Demo countertops \$450
Install countertops \$3760	May 10, 2023	3 days	Install countertops \$3760
Backsplash tile \$1650	May 15, 2023	5 days	Backsplash tile \$1650
Flooring Carpet/Vinyl install \$5175.00	May 22, 2023	5 days	Flooring Carpet/Vinyl install \$5175.00
Carpentry items \$2520	May 30, 2023	4 days	Carpentry items \$2520
Garage foundation repair \$2450.00	Jun 5, 2023	5 days	Garage foundation repair \$2450.00
Sheetrock repairs \$600	Jun 12, 2023	10 days	Sheetrock repairs \$600
Interior and exterior paint \$10330.00	Jun 26, 2023	10 days	Interior and exterior paint \$10330.00
Appliance delivery and install \$4509.00	Jul 11, 2023	4 days	Appliance delivery and install \$4509.00
Final inspections	Jul 17, 2023	5 days	Final inspections