

544 Minnehaha Construction Timeline

| | Dates | Dates | Dates | Dates | Dates | Dates |
|---------------------|----------------|------------------|---------------|---------------|----------------|-------|
| Mold | 9/15 - 9/22/17 | Done | | | | |
| Demo | 9/23 - 10/1/17 | Done | | | | |
| Concrete Slab | 10/2 - 10/6 | Done | | | | |
| Addition | | 11/15/17 - 12/15 | Done | | | |
| Plumbing rough-in | | | 1/15 - 3/2/18 | | | |
| Electrical rough-in | | | 3/19 - 3/23 | | | |
| HVAC rough-in | | | 3/12 - 3/23 | | | |
| Windows | | | | 4/2 - 4/13/17 | | |
| Roofing/Siding | | | | 4/16 - 4/25 | | |
| Insuation | | | 3/28 - 4/2/18 | | | |
| Drywall | | | | 4/4 - 4/13/18 | | |
| Paintiing | | | | | 4/8 - 4/27/18 | |
| Flooring | | | | | 4/30 - 5/11/18 | |
| Cabinetry & Trim | | | | | 5/14 - 5/25/18 | |

Garage Door System

Fencing

Landscaping

Final Clean

6/4 - 6/6/18

6/6 - 6/8/18

6/11 - 6/15/18

6/25/2018

Dates