

9/16/2022

To: City of St. Paul

From: Metro Holdings, LLC

Re: 288 Avon Street N, St Paul 55104

I wanted to provide you with an update on the project. It is as follows:

Week of the September 26th the city inspector will be inspecting and signing off on electrical, plumbing and heating.

Week of October 3rd – sheet rockers will be completing their work.

Week of October 10th – painters will be completing their work

Week of October 17th – hardwood floors will be refinished.

Please call with any questions at 612-889-7311.

Many thanks



Joe Steinmaus, Metro Holdings