

1807 7th Street E Saint Paul Construction Timeline

- Week 1: Junk out, demo, framing, roofing, siding of garage, paint house
- Week 2: Plumbing, electrical and Hvac rough-ins
- Weeks 3-4: Mechanical inspections, framing/insulation inspections, sheetrock/prepare walls ready for paint.
- Week 5: Finish carpentry (cabinets, doors, trim etc.) and bathroom tile
- Week 6-8: Install windows, interior painting, install countertops, tile backsplash
- Week 9: Plumbing, Electrical and HVAC final out. Complete punch out list. Install appliances. Landscape
- Week 10: Install carpet, refinish hardwood floors, cleaning, staging, photos and list property for sale.