

378 Sims Code Compliance

Absolute Home Value Inc.
Lic# BC698759

July 2024 - August 2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
July 7	8	9	10	11	12	13
	Permit					
14	15	16	17	18	19	20
					Preconstruction Meeting	
21	22	23	24	25	26	27
	Demo and excavate					
28	29	30	31	August 1	2	3
Demo and excavate			Foundation and concrete			
4	5	6	7	8	9	10
Foundation and concrete				Dumpster Delivery	Demolition and Framing	
11	12	13	14	15	16	17
Demolition and Framing						

August 2024 - October 2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
18	19	20	21	22	23	24
Demolition and Framing						
25	26	27	28	29	30	31
Demolition and Framing				HVAC Rough In		
				Plumbing Rough In		
September 1	2	3	4	5	6	7
HVAC Rough In			Electrical Rough-In			
Heating and Plumbing RI Inspection			Electrical Walkthrough			
Framing Walk			Install Fireplace			
8	9	10	11	12	13	14
Electrical Rough-In		Electrical RI Inspection	Framing Inspection		Insulation	
					Install Roofing	
15	16	17	18	19	20	21
Install Roofing		Sheetrock/Prime/Ceiling				
		Install Siding				
22	23	24	25	26	27	28
Sheetrock/Prime/Ceiling			Cabinet Install			
Install Siding			Prime Drywall		Install Windows and Doors	
			Cabinet Delivery	Cabinet Walk	Install fireplace stone	
				Sink Delivery	Stone Walk Review	
					Measure Cabinet Glass	
29	30	October 1	2	3	4	5
Base and Casing						
Install Windows and Doors						
Install fireplace stone						
Countertop Measure						

October 2024 - November 2024

Sunday		Monday		Tuesday		Wednesday		Thursday		Friday		Saturday	
6		7		8		9		10		11		12	
Base and Casing				Paint and Stain									
				Paint Walk									
13		14		15		16		17		18		19	
Paint and Stain				LVT, Vinyl, or Prefinished Flooring						Countertop Install			
		Glass Install		Tile and Stone									
20		21		22		23		24		25		26	
LVT, Vinyl, or Prefinished Flooring				Install Carpet				Electrical Final					
				Light Fixture Delivery				Misc Finishing - Shoe, Hardware					
								Appliance Delivery		Touch Up Paint			
								Plumbing/ Heating Final					
								Preliminary Walkthrough					
27		28		29		30		31		November 1		2	
		Final Cleaning		Punchlist With Client		Punchlist Work							
						Final Inspection							
3		4		5		6		7		8		9	
10		11		12		13		14		15		16	
17		18		19		20		21		22		23	

November 2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
24	25	26	27	28	29 Client Completion	30