

# 684 Sims Timeline

**wk 1-2 March 15-29**

**Meet with all subs and pull all permits**

**wk 2-5 March 29-April 20**

**Complete any and all rough in and framing and insulation work.**

**Pass all rough in inspections.**

**wk 6-7 April 20-May 4**

**Complete all interior finish work. Pass electrical, plumbing, and mechanical final inspections.**

**wk 8-9 May 4-25**

**Complete all exterior work. Pass final building inspection.**