

MARCH

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
2	MARCH	3	4	5	6	7
WEEK 1- PERMITS, DUMPSTER, SPECIAL ORDERS, AWARD SUB CONTRACTS						
9	10	11	12	13	14	15
WEEK 2- REFRAME ROOF TRUSSES AND RE ROOF						
16	17	18	19	20	21	22
WEEK 3- INSTALL WINDOWS						
23	24	25	26	27	28	29
WEEK 4- INSTALL SIDING						
30	31	APRIL	1	2	3	4
WEEK 5- ROUGH IN (MECH, ELEC, CARPENTRY, ETC.)						
6	7	8	9	10	11	12
WEEK 6 - ROUGH IN (MECH, ELEC, CARPENTRY, ETC.)						

APRIL

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
13	APRIL 14	15	16	17	18	19
WEEK 7- ROUGH IN INSPECTIONS BEGIN DRYWALL						
20	21	22	23	24	25	26
WEEK 8- DRYWALL AND DRYWALL FINISH						
27	28	29	30	MAY 1	2	3
WEEK 9- DRYWALL FINISH AND PAINT						
4	5	6	7	8	9	10
WEEK 10- FINISHES (ELEC DEVICES, TRIM, ETC.)						
11	12	13	14	15	16	17
WEEK 11- FINISHES						
18	19	20	21	22	23	24
WEEK 12 - FINAL INSPECTIONS						

MAY

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
13	MAY 26	27	28	29	30	31
WEEK 13- PUNCH LIST, MISC ITEMS						
JUNE 1	2	3	4	5	6	7
WEEK 14- TURN OVER ON OR ABOUT JUNE 2 WITH MARCH 3 START						
8	9	10	11	MAY 12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30					