

Jonathan Gutierrez
3211 Crestmoor Drive
Woodbury, MN 55125
4/3/22

Project Timeline: 698 Desoto St.

Dates	Tasks	Contractor
Complete	Structure & Framing	Gutierrez Construction Inc.
In process, scheduled to be completed the week of 4/18/22	HVAC	Select Mechanical Services
4/25-5/6/22	Plumbing	Jim Murr Plumbing
5/9- 5/27/22	Electrical	Twin Cities Generator
5/30-6/10/22	Insulation	Gutierrez Construction Inc.
6/13-7/8/22	Drywall	Gutierrez Construction Inc.
7/11-7/22/22	Painting	Gutierrez Construction Inc.
7/25-8/12/22	Trim	Gutierrez Construction Inc.
8/15-8/26/22	Flooring	Gutierrez Construction Inc.
8/29-9/9/22	Kitchen cabinets	Gutierrez Construction Inc.
9/12-9/30/22	Completion of project	Gutierrez Construction Inc.