

842 Vandalia Remodel

842 Vandalia LLC
Brian Norelius

Architect: Wynne Yelland-Locus Architecture

Project Start:

Display Week:

| TASK | ASSIGNED TO | PROGRESS | START | END | Calendar | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------|----------|----------|----------|------------------------------------|---|---|---|---|----|----|--------------|----|----|----|----|----|----|--------------|----|----|----|----|----|----|--------------|----|----|----|----|---|---|-------------|---|---|---|---|---|---|--------------|----|----|----|----|----|----|--------------|----|----|----|----|----|----|--------------|----|----|----|----|----|----|---|---|
| | | | | | Jun 5, 2023 | | | | | | | Jun 12, 2023 | | | | | | | Jun 19, 2023 | | | | | | | Jun 26, 2023 | | | | | | | Jul 3, 2023 | | | | | | | Jul 10, 2023 | | | | | | | Jul 17, 2023 | | | | | | | Jul 24, 2023 | | | | | | | | |
| | | | | | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | | |
| M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S |
| HVAC | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Permitting | BN | 100% | 7/1/22 | 8/15/22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Unit Heaters | | 100% | 10/1/22 | 11/1/22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Gaslines to Unit Heaters | | 100% | 10/20/22 | 11/15/22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Air Exchangers | | 100% | 2/1/23 | 3/1/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Electricity & hookups for Air Exchangers | | 50% | 3/15/23 | 4/15/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Exiting | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Permitting | | 50% | 3/24/23 | 4/15/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Order exterior and interior doors | | 0% | 4/15/23 | 5/1/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pour stoops and sidewalks | | 0% | 5/15/23 | 6/1/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install guardrail | | 0% | 5/15/23 | 6/1/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cut door openings | | 0% | 6/25/23 | 7/1/23 | [Task bar from 6/25/23 to 7/1/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install exterior doors | | 0% | 7/1/23 | 7/15/23 | [Task bar from 7/1/23 to 7/15/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install new interior fire doors | | 0% | 7/1/23 | 7/15/23 | [Task bar from 7/1/23 to 7/15/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Exit signs | | 0% | #REF! | 7/15/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sprinklers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install water supply (Dustin-Industrial Utilities) | | 0% | 6/1/23 | 6/20/23 | [Task bar from 6/1/23 to 6/20/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install NFPA-13 Sprinkler System (Brian-Dynamic Fire Protection) | | 0% | 6/15/23 | 7/15/23 | [Task bar from 6/15/23 to 7/15/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Insulation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install spray foam in truck bays-(Green Star Insulation) | | 0% | 7/1/23 | 7/15/23 | [Task bar from 7/1/23 to 7/15/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Overspray with DC315 Ignition Barrier. (Trailer Repair Express) | | 0% | 7/15/23 | 8/1/23 | [Task bar from 7/15/23 to 8/1/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Exterior Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Paint exterior | | 0% | 6/1/23 | 7/1/23 | [Task bar from 6/1/23 to 7/1/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |