

378 Sims Code Compliance

Absolute Home Value Inc.
Lic# BC698759

July 2024 - August 2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
July 7	8	9	10	11	12	13
	Permit					
14	15	16	17	18	19	20
					Preconstruction Meeting	
21	22	23	24	25	26	27
	Demo and excavate					
28	29	30	31	August 1	2	3
	Demo and excavate		Foundation and concrete			
4	5	6	7	8	9	10
	Foundation and concrete			Dumpster Delivery	Demolition and Framing	
11	12	13	14	15	16	17
	Demolition and Framing					

August 2024 - October 2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
18	19	20	21	22	23	24
Demolition and Framing						
25	26	27	28	29	30	31
Demolition and Framing				HVAC Rough In		
				Plumbing Rough In		
September 1	2	3	4	5	6	7
HVAC Rough In			Electrical Rough-In			
Heating and Plumbing RI Inspection			Electrical Walkthrough			
Framing Walk			Install Fireplace			
8	9	10	11	12	13	14
Electrical Rough-In		Electrical RI Inspection		Insulation		
				Install Roofing		
		Framing Inspection				
15	16	17	18	19	20	21
Install Roofing		Sheetrock/Prime/Ceiling				
		Install Siding				
22	23	24	25	26	27	28
Sheetrock/Prime/Ceiling			Cabinet Install			
Install Siding			Install Windows and Doors			
			Cabinet Delivery		Install fireplace stone	
					Stone Walk Review	
			Sink Delivery		Measure Cabinet Glass	
29	30	October 1	2	3	4	5
Base and Casing						
Install Windows and Doors						
Install fireplace stone						
Countertop Measure						

October 2024 - November 2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
6 Base and Casing	7	8 Paint Walk	9	10 Paint and Stain	11	12
13	14 Glass Install	15 Paint and Stain Tile and Stone	16	17	18 Countertop Install	19 LVT, Vinyl, or Prefinished Flooring
20 LVT, Vinyl, or Prefinished Flooring	21	22 Light Fixture Delivery	23 Install Carpet	24 Electrical Final Misc Finishing - Shoe, Hardware Appliance Delivery Plumbing/ Heating Final Preliminary Walkthrough	25 Touch Up Paint	26
27	28 Final Cleaning	29 Punchlist With Client	30 Punchlist Work Final Inspection	31	November 1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23

November 2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
24	25	26	27	28	29 Client Completion	30