

**Marcia Moermond - Fwd: 778 Smith Ave Schedule**

---

**From:** Stephen Ubl  
**To:** Magner, Steve; Moermond, Marcia  
**Date:** 10/24/2011 8:45 AM  
**Subject:** Fwd: 778 Smith Ave Schedule

---

>>> <GSBARR777@aol.com> 10/20/2011 7:02 PM >>>  
Hi Steve

The following is an anticipated schedule subject to plan review and permit being re issued.

- 1) Re install silt fence immediately and remove letters from sign.
- 2) Have inspection to see that fence posts are correct and if not re install and have inspection before fence is started.
- 3) Have existing structural steel inspected and approved for continuation of construction.
- 4) Started exterior walls 1st week of November
- 5) Have HVAC roof curbs installed and start roofing 2nd week of November or 3rd week.
- 6) Have building completely enclosed and or weather tight by end of November.
- 7) Work on inside of building entire month of December.
- 8) No landscaping until next year.
- 9) Anticipate completion by mid or end of February . Kitchen equipment could take to mid March.

This should work

Thanks

BARR-NELSON, INC  
GEORGE BARR  
MCMS, INC.  
FULL SERVICE CONTRACTOR.  
2ND GENERATION BUILDER  
763-355-0322 (CELL)  
612-281-9901(OFFICE)  
1-866-360-9747 (FAX)  
OVER 37 YEARS OF EXPERIENCE  
gsbarr777.webs.com (our site) copy and paste