

# Timeline For Compliance Schurmeier Lofts

## Life Safety-

All completed by Feb 28<sup>th</sup> except requested extension for boiler heat to Apr. 15<sup>th</sup>, Unit 205E (stop work order) and bathroom ceiling in 204W till May 15<sup>th</sup>.

## Building Reports-

Virtually all completed by Apr 15<sup>th</sup> except for exterior work (garages and handrails) to be completed Aug 15<sup>th</sup>

## Electrical Reports-

All completed by Feb 28<sup>th</sup> except kitchen ceiling in unit 102w and load calculation.

## Plumbing Reports-

Virtually all completed by May 15<sup>th</sup> except rain leaders to be completed by Aug 15<sup>th</sup>.

## Mechanical Reports-

All completed by Apr 15<sup>th</sup>

## Fire Protection Reports-

All completed by Feb 28th