## **Code Compliance Progress**

James Logan

1333 Dayton Ave

St. Paul MN 55104

RE:

872 Selby

File #: 99 116494 VB3

The Following Is the Code Compliance progress as of May 12, 2015.

This Building is secure and the property is maintained.

Jerold A. Logan is now the Project Manager for code compliance at 872 Selby Ave

## JeroldLogan@gmail.com

Building: Project Manager is Jerold A. Logan

Week of April 28, 2015	Jerold Logan	Stair Stingers installed *Completed
Week of April 28, 2015	Jerold Logan	closet Lights with globe *Completed
Week of April 28, 2015	Jeroid Logan	Smoke Detectors installed *Completed
Week of April 28, 2015	Jerold Logan	handrails throughout the house *Completed
Week of April 28, 2015	Jerold Logan	Grass seed has been planted for ground cover
Week of July 6, 2015	Jeroid Logan	Begin Dustless parking Surface
Week of May 29, 2015	Jerold Logan	Complete remaining Building compliance work
Week of June 15, 2015	Jerold Logan	Install kitchen Floor and cabinets
Week of June 22, 2015	Jerold Logan	complete exterior painting wook
Week of May 18, 2015	Jerold Logan	Install front door locks and attic door
Week of May 18, 2015	Jerold Logan	Label the service panel

**Electrical**: Formally with Contractor Bunton Electric.

Taking bids for someone to connect electricity to heater, and verify proper polarity throughout.

Permit #: Waiting for permit

Week of May 18, 2015 Jerold Logan Label the service panel

Week of July 6, 2015 Electrician Connect Furnace to Electricity

Plumbing: Contractor is Tim Zang

All plumbing done by Tim Zang

Permit#: Waiting for permit

Heating: Contractor: Integrity Heating and Air Conditioning

Integrity heating will do our heating. The materials have been purchased.

Week of June 29, 2015 Integrity Heating Begin compliance work

Can be completed within 10 days of start

Permit#: Waiting for permit

**Zoning:** This Property Is a Single Family Dwelling