

### 544 Minnehaha Construction Timeline

	Dates	Dates	Dates	Dates	Dates	Dates
Mold	9/15 - 9/22/17	Done				
Demo	9/23 - 10/1/17	Done				
Concrete Slab	10/2 - 10/6	Done				
Addition		11/15/17 - 12/15	Done			
Plumbing rough-in			1/15 - 3/2/18			
Electrical rough-in			3/19 - 3/23			
HVAC rough-in			3/12 - 3/23			
Windows				4/2 - 4/13/17		
Roofing/Siding				4/16 - 4/25		
Insuation			3/28 - 4/2/18			
Drywall				4/4 - 4/13/18		
Paintiing					4/8 - 4/27/18	
Flooring					4/30 - 5/11/18	
Cabinetry & Trim					5/14 - 5/25/18	

Garage Door System

Fencing

Landscaping

Final Clean

6/4 - 6/6/18

6/6 - 6/8/18

6/11 - 6/15/18

6/25/2018

**Dates**