

694 Complex Sworn Construction Statement

Scope of Work:	Amount:
Construction	\$104,050.00
Window and Glass	\$32,900.00
Mechanical	\$37,840.00
Electrical	\$34,600.00
Plumbing	\$27,400.00
General Contractor Fee	\$23,679.00
Grand Total	\$260,469.00

Construction Schedule:	Begin	Finish
Construction begin	7/15/2018	
Plumbing Rough-in	7/15/2018	7/31/2018
Framing	8/1/2018	8/15/2018
Mechanical	8/1/2018	8/15/2018
Electrical Rough-in	8/16/2018	8/31/2018
Plumbing 2nd Rough-in	8/16/2018	8/31/2018
Build Walls (Sheet Rock)	9/1/2018	9/15/2018
Exterior Walls Finishing	9/1/2018	9/15/2018
Exterior Window	9/15/2018	9/30/2018
Parking Lot	9/15/2018	9/30/2018
Inspections	10/1/2018	10/15/2018
Completion		10/15/2018