

Vang, Mai (CI-StPaul)

From: Joseph Steinmaus <joesteinmaus@comcast.net>
Sent: Monday, January 25, 2021 10:16 AM
To: Vang, Mai (CI-StPaul)
Subject: Fwd: 174 Page Street Tentative Schedule

Think Before You Click: This email originated outside our organization.

Sent from my iPad

Begin forwarded message:

From: "Brian@Hudsonfinancialus.com" <Brian@Hudsonfinancialus.com>
Date: January 25, 2021 at 9:18:28 AM EST
To: Joe Steinmaus <joesteinmaus@comcast.net>
Subject: **174 Page Street Tentative Schedule**

Week of January 25

Insulation/framing inspection Monday
Paint upstairs
Sheet rock and mud the basement

Week of February 1

Install kitchen cabinets and appliances
Tile upstairs bathroom

Week of February 8

Carpet upstairs bedrooms
Start trimming the basement
Plumbing final
Electrical final

Week of February 15

Sand and finish wood floors upstairs
Paint basement
Carpet basement

Week or February 22

Miscellaneous

Brian Peterson