

Revival Renovations estimated timeline

Commencement date: January 15, 2023

1. Demo 1-2 days

2. Plumbing work 3 weeks

Jan 15-Feb 8 approximately

3. Electrical 3 weeks

Jan 15 - Feb 29 (some overlap with above)

4. Bathrooms 3 weeks

Feb 29-March 22

5. Kitchens 3 weeks

March 22- April 12

6. Flooring 2 weeks

April 12 - April 26

7. Mudding, taping, sanding & painting 2 weeks

April 26 - May 10

Total timeline: 4 months