

Report on Work Plan for
1769 St. Anthony

The following items have been completed
as of Mar. 25, 2024

- #2 Basement Dryer the dryer has been unplugged and the gas supply shut off. An inspection of the vent pipe revealed very little lint. We will be replacing the washer & dryer and will install the proper vent at that time
- #3 Cleared area in front of panels
- #4 Replaced missing knob
- #10 Fire extinguisher tagged
- #11 Fire extinguisher mounted
- #12 All light fixtures have been covered
- #14 opening has been covered
- #15 each unit has a proper smoke alarm
- #16 each unit has a proper CO detector
- #22 All switches and boxes have been covered
- #21 fixture removed wires put in box

- #23 Done
- #24 Done
- #29 Done
- #30 Done

Regarding the other items:

- #5 Low priority will be addressed in conjunction with concrete work to be done on back entry
- #6 Waiting to hear from licensed plumber recommended by neighbor. If necessary will shut off gas supply to water heater
- #7 will repair windows weather permitting by April 15
- #8 will repair rear deck by April 30
- #9 have stabilized stucco on N.E. corner
have talked to a stucco contractor who is going to give me estimates for work this week
- #13 Lana will be moving into Unit #1 sometime in April or May. Her level of disability may dictate alterations to the bathroom so we will do this work according to her needs

Report on Work Plan for
1769 St. Anthony

- #17 - #20 Unit #2 will be occupied by Lana as an accessory dwelling. She will have room to exercise by walking thru both #1 and #2. If she has any problems with the conventional tub in Unit #1 we will consider installing a walk-in tub in Unit #2 Her needs will dictate the disposition of this bathroom. Part of 1 wall was removed. The bathroom wasn't "guttled". If necessary I can replaced the sheetrock immediately
- #26 This radiator will be replaced after the boiler is shut down for the season
- #27 The carpet will be replaced after the ceiling work is complete and the room is painted.
- #28 The ceiling has been sheetrocked the mudwork and painting shall be done in 2 weeks

Prepared by Roger Cheatham
651-336-4354