

46 Front Ave Saint Paul Schedule

Week 1

- Demo
- Framing
- Start exterior items
- Deliver plumbing rough in items (tubs, valves, etc)

Week 2

- Plumbing rough-in
- Hvac rough-in
- Exterior continues

Week 3

- Electrical rough-in
- Plumbing and Hvac inspections
- Complete exterior items

Week 4

- Electrical inspection
- Framing inspection
- Insulation
- Deliver sheetrock materials

Week 5-6

- Insulation inspection
- Hang sheetrock
- Start bathroom tile
- Finish sheetrock

Week 7

- Finish carpentry
- Finish bathroom tile

Week 8-9

- Finish all painting
- Install countertops
- Mechanical finish
- Plumbing finish
- Electrical finish

Week 10-11

- Hvac, electrical plumbing inspections
- Finish hardwood floors
- Install carpet
- Final building inspection

Week 12

- Punch list items
- Cleaning