## **Timeline for 594 Brunson Street Saint Paul completion**

Remodeling permit pulled (already completed)

Demo work done (already completed)

Deck removed (already completed)

Tree removal work (already completed)

Electrical work October 1- October 10

Plumbing work October 11 -October 21

Kitchens and bathrooms installed October 21-November 7

Sheet rock work, patching and painting November 7-December 7

Flooring refinished and other floors installed December 7 - December 23

Painting touch ups after sanding marks from HW refinishing December 26 - Dec 31

Property rented out or on the market in January ideally if not sooner