

From: [Rashad Kennedy](#)
To: [Zimny, Joanna \(CI-StPaul\)](#)
Subject: Updated schedule 1179 7th street e
Date: Tuesday, November 16, 2021 7:00:36 AM

Think Before You Click: This email originated **outside** our organization.

Hi please see below schedule. Please let me know if you have any questions. Thank you

7th street remaining construction plan

-As of today 11/16/2021 the following is completed: Demo, framing, windows, exteriors doors, roof.

-electrical, plumbing, hvac , sprinkler and insulation completed by December 9th

-Sheetrock, trim work, paint, cabinets, doors, flooring to be completed on or before January 9th.

-finish plumbing, electrical , hvac and final inspections on or before January 31st.

--

photo



Rashad Kennedy

We Buy Houses | That Property Place | www.ThatPropertyPlace.net

Realtor® | Morgan and Trust Realty

General Contractor | Kennedy Property Development

www.KennedyPropertyDevelopment.com