Report to the City of Saint Paul Legislative Hearing Commission update 5.18.2023

Summary of Feasibility Work for Rehabilitation of 678 Snelling Avenue North

African Economic Development Solutions

The Little Africa Plaza project is now scheduled for a construction start on or before September 30, 2023, depending on final funding procedures. before

## **Building Condition:**

- Condition remains stable.
- No security system can be installed due to inability of electrician to get Xcel to install a new or temporary service.

## **Building Design:**

A condition of funds from the City in excess of \$250,000 is the requirement to meet a
sustainability standard. For commercial buildings that is LEED Certification or
compliance with the State of MN B3 program. The B3 program was chosen; the standard
is set at 80% of net zero energy, or approximately 50% higher than the current building
code. This requires a review and redesign of the electrical, mechanical, plumbing
systems and interior finishes. This review is to be completed by mid-June, at which time
the project will be put out for subcontractor bids.

## **Funding Notes:**

- The Little Africa Plaza project was awarded a grant of \$500,000 from the Otto Bremer Trust.
- The project did not make it to the funding list for the 2023/2024 earmark competition.
- A request was made on 2.6.2023 to the St. Paul HRA for a combination loan and grant to fill the remaining gap to complete the project financing. The request was received positively and sent out for public review. A final decision by the HRA is anticipated by mid-June.
- The City requested the addition of an amortizing loan from an outside source. The project has obtained a loan commitment from Sunrise Bank and is also reviewing a loan from the LISC Twin Cities CAT funds, or another lower interest lender.
- A request was made for state bond funds; a final decision is anticipated on 5.22.2023.