July 27, 2010 09 - 299773 Date: File #:

Folder Name: 590 GORMAN AVE

PIN: 082822230082





Open wall, improper electrical installation, no permits

07/27/2010



Open heating vent



Hole in wall for electrical outlet installation, no permit



Unfinished remodeling, no permits

HP District:

Property Name: Survey Info:




Deteriorated kitchen floor

Date: July 27, 2010 File #: 09 - 299773

Folder Name: 590 GORMAN AVE

PIN: 082822230082





Open main plumbing stack, improper repair



Extension cord wiring going into wall



Extension cord wiring



Unfinshed bathroom floor, no permit



Unfinished remodel of bathroom, no permits




Improper electrical wiring in bathroom, no permit

Date: July 27, 2010 File #: 09 - 299773

Folder Name: 590 GORMAN AVE

PIN: 082822230082





Stairs to basement, no hand rail



Improperly terminated floor joists, extension cord wiring



Improper electrical wiring, no permit for work



New plumbing and electrical installations, no permit



Improper installation of water heater, no permit



Fexible gas line connection crimped at both ends, t/p valve spill tube too close to floor, no permit for work

Date: July 27, 2010 File #: 09 - 299773

Folder Name: 590 GORMAN AVE PIN: 082822230082

HP District: Property Name: Survey Info:



Improper pipe union



Siding/trim coming off of wall



Siding coming off of wall



Water damage to ceiling in stair way to basement



Unfinished siding installation, exposed wood surfaces, Improper flashing



North and west sides