



CITY OF SAINT PAUL
Department of Safety & Inspections
Fire Safety Inspection Division

HEATING SYSTEM TEST REPORT

(Use a separate form for each appliance)

375 Jackson Street Suite 220
Saint Paul, MN 55101-1806
(P) 651-266-8989 (F) 651-266-8951

Revised 07/2014

Fire Inspector/Email _____@ci.stpaul.mn.us

ADDRESS: 287 Page St. E.

OWNER: Bill Becker

DATE: 2/8/16

Type of Heat:

☐ Gravity Air ☒ Forced Air ☐ Gravity Hot Water ☐ Forced Hot Water
☐ Steam ☐ Unit Heater ☐ Space Heater ☐ Other:

Type of Fuel: ☒ Gas ☐ Oil ☐ Other:

Gas Design

Make of Burner: Lennox
Model: G2003/4E-100-3
Serial: 5893G05909
Input: 100,000 btu

Conversion

Make:
Model:
Max BTU Rating:
Make of Furnace:

Equipment Venting Type: ☒ Atmospheric ☐ Induced Fan ☐ Other:

Total BTU input of all vented gas appliances per chimney:

Type of Chimney: ☒ Masonry ☐ Class B ☐ Other: 132,000 btu
Type of Liner: ☐ None ☐ Metal ☒ Clay Tile
Vent Connector Material: ☒ Type-C ☐ Type-B
Combustion Air Supply Required? ☐ Yes ☒ No Installed? ☐ Yes ☒ No

Safety & Operating Control Tests:

Pilot/Flame Safeguard Operating Properly
Limit(s) Operating Properly
Operator(s) Operating Properly
Low Water Cut-off Operating Properly
All Controls Operating Properly

Yes	No
☒	☐
☒	☐
☒	☐
☒	☐
☒	☐

Fuel Analysis/Flue Gas Analysis:

Vents properly without spillage
Flame stays inside/Doesn't roll out
Burner lights smoothly

Yes	No
☒	☐
☒	☐
☒	☐

Combustion Analysis

Stack Temperature	<u>353</u>	°F/Net
Oxygen	<u>6.0</u>	%
Carbon Dioxide	<u>8.5</u>	%
Carbon Monoxide	<u>37</u>	PPM

Visual Inspection

Yes	No
☒	☐
☒	☐
☒	☐

Look At The Total Heating System Before You Leave:

Does the system operate safely and properly?

Yes ☒ No ☐

COMMENTS:

Name of Licensed Contractor	Forrest Heating, Inc.	Address	995 Burns Ave. St. Paul, MN 55106	Phone	651-776-4585
Person Doing the Test (Print):	Charles Forrest	Signature:			
Certificate of Competency from the City of Saint Paul for Appropriate Fuel: <u>10428</u>					

THIS TEST IS VALID FOR ONE (1) YEAR