

EXISTING FUEL BURNING EQUIPMENT SAFETY TEST REPORT

(Use separate form for each appliance)

Address: 1757 Bunker Date: 1-21-18Owner: Holmberg

TYPE OF HEAT:

Gravity Air ☐ Forced Air ☒ Gravity Hot Water ☐ Forced Hot Water ☐
Steam ☐ Unit Heater ☐ Space Heater ☐ Other ☐TYPE OF FUEL: Gas ☒ Oil ☐ Other ☐

GAS DESIGN

Make of Burner Coleman Make ☐
Model 697060 104PB13K Model ☐
Serial 8EN5M 58741B Max. BTU Rating ☐
Input 60,000 Make of Furnace ☐

CONVERSION

Equipment venting type: Atmospheric ☐ Induced Fan ☒ Other ☐Total BTU input of all vented gas appliances per chimney: 60,000Type of Chimney: Masonry ☐ Class B ☐ Other PVCType of Liner: None ☐ Metal ☐ Clay Tile ☐Combustible Air Supply Required?: Yes ☒ No ☐ Installed?: Yes ☒ No ☐

Safety & Operating Control Tests:

	Yes	No
Pilot/Flame Safeguard Operating Properly	☒	☐
Limit(s) Operating Properly	☒	☐
Operator(s) Operating Properly	☒	☐
Low Water Cut-Off Operating Properly	☒	☐
All Controls Operating Properly	☒	☐

Fuel Analysis/Flue Gas Analysis:

	Yes	No
Vents Properly Without Spillage	☒	☐
Flame Stays Inside/Doesn't Roll Out	☒	☐
Burner Lights Smoothly	☒	☐

Initial

Final

	Initial	Final
Stack Temperature	<u>—</u> F/Net	<u>101</u> F/Net
Oxygen	<u>—</u> %	<u>7.5</u> %
Carbon Dioxide	<u>—</u> %	<u>6.3</u> %
Carbon Monoxide	<u>—</u> %/ppm	<u>3</u> %/ppm
Carbon Monoxide Detector (tube type)	Positive ☐	Negative ☒

Visual Inspection

	Yes	No
Fuel Piping System—Okay	☒	☐
Vent Systems—Drafthood,	☒	☐
Connector, Vent Chimney—Okay	☒	☐
Heating Unit—Okay	☒	☐

Look At Total Heating System Before You Leave:

Does system operate safely and properly? Yes ☒ No ☐

COMMENTS:

Name of Licensed Contractor: Hin Giny Heating Co Phone # 651-228-1305Address: 915 W 7th StPerson Doing Test:(print) PAT COSTELLO (signature) Pat CostelloCertificate of Competency Number From City of Saint Paul for Appropriate Fuel: N 17623 RH (3/01)