Timeline for 594 Brunson Street Saint Paul completion

Remodeling permit pulled (already completed)

Demo work done (already completed)

Deck removed (already completed)

Tree removal work (already completed)

Electrical work	October 1- October 10
Plumbing work	October 11 -October 21
Kitchens and bathrooms installed	October 21-November 7
Sheet rock work, patching and painting	November 7-December 7
Flooring refinished and other floors installed	December 7 - December 23
Painting touch ups after sanding marks from HW refinishing	December 26 - Dec 31

Property rented out or on the market in January ideally if not sooner