

Work Plan for 1023 Jessie St.

Note: To be done in accordance with the Code Compliance Inspection Report

| Contractor | Tasks | Start/Finish | Notes |
|-----------------|---|---|---|
| Holtan Electric | rewire all 1023 Jessie Re: Holtan Electric written estimate | start: wk. of Oct. 26 th Finish: Approx. 130-150 hrs. Per Holtan Electric | The man hours are for 1 person only. 1 |

Approx.
Total Project Cost: \$ 19,100.00

Code Enforcement Officers estimate the cost to repair this structure is \$ _____ to _____

Work Plan for 1023 Jessie St.

Note: To be done in accordance with the Code Compliance Inspection Report

| Contractor | Tasks | Start/Finish | Notes |
|------------------|---|---|-------|
| Mc Quillan Bros. | Install new heating. Re: Mc Quillan Bros. written estimate | Start: Oct. 22 nd or 23 rd , 2020 Finish: Oct. 24 th or 25 th , 2020 per: Mc Quillan Bros. | |

Total Project Cost: \$ 10,312.00

Code Enforcement Officers estimate the cost to repair this structure is \$ _____ to _____

Work Plan for 1023 Jessie St.

Note: To be done in accordance with the Code Compliance Inspection Report

| Contractor | Tasks | Start/Finish | Notes |
|----------------------------------|--|--|---|
| Mc Quillan Bros. If available | All Plumbing in accordance to Code Compliance Inspection Report Re: Code Compliance Inspection Report | Start / after Jan 1 st 2021 Finish / | Because of the Sequence of work to be done, this will be one of the last tasks to be addressed. The project cost is based on the old (2018) Code Compliance Inspection Report. |

Total Project Cost: \$ 15,505.47 - \$ 17,452.82

Code Enforcement Officers estimate the cost to repair this structure is \$ _____ to _____

Work Plan for 1023 Jessie St.

Note: To be done in accordance with the Code Compliance Inspection Report

| Contractor | Tasks | Start/Finish | Notes |
|--|--|---|--|
| Pending, Primetime Exteriors Construction General Contractor If available, | Re: Code Compliance Inspection Lines # 1, 2, 3 7, 8, 9, 10, 19 22, 24 | start/ No later than the 1 st of Feb. 2021 Finish/? weather could be a factor. | This is the second part of Bldg. Code Compliance Inspection Other Contractors need to complete their work first, before these can start. |

Total Project Cost: \$ 15,000.

Code Enforcement Officers estimate the cost to repair this structure is \$ _____ to _____

Work Plan for 1023 Jessie St.

Note: To be done in accordance with the Code Compliance Inspection Report

| Contractor | Tasks | Start/Finish | Notes |
|---|---|--|--|
| waiting to receive bid from: Primetime Exteriors Construction General Contractor | Re: Code Compliance Inspection Lines: # 4, 5, 6, 11 12, 13, 14, 15 16, 17, 18, 20 21, 23 | Start/ Anytime after the wk. of Oct. 26 th per: Primetime Exteriors Finish/ Target date Dec. 31 st Weather could be a factor in the completion date. | Because of how the sequence of work will be done, the Bldg. Part of the Code compliance Inspection will be done in two Parts. This work plan is the First Part. |

Total Project Cost: \$ Approx: \$ 15,000.

Code Enforcement Officers estimate the cost to repair this structure is \$ _____ to _____