CONSTRUCTION SCHEDULE FOR 838-840 GOODRICH

TASK	START	COMPLETE
Sheet rock, tape, texture, and prime	11/25/2013	1/03/2014
Complete HVAC & domestic water	12/09/2013	2/07/2014
Install bathroom fixtures	1/10/2014	1/24/2014
Install bathroom tile floors	1/17/2014	1/24/2014
Finish electrical, mount fixtures and complete outlets	1/06/2014	2/07/2014
Paint finish coat on walls	1/10/2014	1/30/2014
Sand and seal floors	2/24/2014	3/14/2014
Hang doors & install millwork	2/03/2014	3/07/2014
Install kitchen cupboards & counters	2/17/2014	3/14/2014
Install kitchen & laundry appliances	3/25/2014	3/31/2014
Landscape	5/05/2014	5/23/2014